Township 2 & 3 South Range 39 East Union County, Oregon.

Chains	Lks.	
20	00	Set Temporary 1/8 Corner
20	10	Slough of Grand Round river 17 lks wide Course North
25	50	Slough of Grande round river Course S 80° E
		Offset 175 lks South Thence East on Offset
35	50	Set back 175 lks North on line
37	00	Slough of Grand round river 75 lks across Course South
40	00	Found No. 1/4 Sec Corner Set Temporary 1/4 Sec Cor.
42	00	Slough of Grand Round River 75 lks across Course North
80	00	Found No Sec Corner Set Temporary Corner to Sec 4=5=32 & 33
		Thence East
		Var 20° E
18	00	Grande Round River Course S 80° E
		Offset 300 lks South
		Thence East on Offset
40	00	Set back 300 lks North Found No 1/4 Sec Corner
		Set Temporary 1/4 Sec Corner.
70	60	Grande Round River 158 lks across Course S 10° E
80	84	Intersect 44 lks North of Corner to Sec 3=4=33 & 34
		from Which
		a Willow 4 inches diameter bears N E 10 lks
		" 4 " " " S W 10 "
		Thence N 89° 51' W on True line Var 20° E.
40	21	Set Post for 1/4 Sec Corner Set Sec 4 & 33
80	42	Set Stone 20 x 12 x 10 inches for Corner to Sec 4=5=32 & 33
		Thence N 89° 51' W
40	21	Set Stone 6 x 8 x 20 inches for 1/4 Sec Corner Set Sec 5 & 32
		from Which
		a Willow 4 inches diameter bears N 74° W 56 lks distant.
60	31½	Set Stone 6 x 11 x 18 on West Bank of Slough for 1/8 Corner
80	42	1/8 Corner to Sec 5=6=31 & 32 Post decayed and
		I Planted a Stone 19 x 10 x 5 inches to Perpetuate the Corner
		Thence South Set Sec 5 & 6
		Var 20° E
10	00	Slough of Grande Round River 75 lks across Course East
39	60	John Cox's Garden fence on South Side of County Road
39	75	Found No 1/4 Sec Corner Set Temporary 1/4 Sec Corner
79	75	Found No Sec Corner Set Temporary Corner to Sec 5=6=7 & 8
		Thence South Set Sec 7 & 8
39	85	The 1/4 Sec Corner Set Sec 7 & 8
		Making a deficiency of 15 lks in 1½ Miles